

FOX POINT WEEKLY UPDATE (5/6/19 to 5/10/19)

Calumet Road Project Updates:



- On May 6th – The contractor, Wood Sewer & Excavating, continued laying 12” water main between Fairchild Road and Bell Road
- On May 7th – Wood closed the intersection at Bell Road to install valves on the water main cross. Crew had to maneuver under a large AT&T fiber optic package running through the intersection
- On May 8th – Wood continued laying water main eastward from Bell Road nearly to Regent Road
- On May 9th – Wood installed new hydrants connected to the new main at the Fairchild Road and Bell Road intersections. The new main was also filled between Mohawk Road and Bell Road to allow for chlorine disinfection over the weekend
- On May 10th – Wood Sewer was not on-site, and does not plan to work most Fridays



A Look Forward: Week of May 13th

- Wood will continue water main construction working eastward from Regent Road and connect at Santa Monica Boulevard
- Wood and Fox Point Water Utility will conduct a hydrostatic pressure test on the section of new main that was filled. If passed, the main will be sampled for bacteriological testing
- Wood is tentatively planning on constructing the 350-foot section of water main that will be replaced on Crossway Road after connection at Santa Monica Boulevard

