

FOX POINT WEEKLY UPDATE (6/17/19 to 6/21/19)



Calumet Road Project Updates:

- On June 17th – On Monday, the contractor, Wood Sewer & Excavating, installed water main from Boyd Way to Links Way
- On June 18th – Wood performed a live tap to the Lake Drive water main and ran the new main out of the intersection. They also installed a hydrant just west of Lake Drive.
- On June 19th – Wood installed water main from near Lake Drive to Links Way
- On June 20th – Wood installed new water main at Links and Calumet and installed a hydrant
- On June 21st – Wood Sewer did a general site clean up and filled a segment of water main to prepare for testing next week

A Look Forward: Week of June 24th

- Next week Monday, Wood plans to begin storm utilities near Port Washington Road
- Union Pacific Railroad rescheduled the water main bore at the railroad tracks. The new bore date is yet to be determined
- The crew will likely work on water services after testing east of Boyd Way and continue storm pipe installation on the west end of Calumet