

# FOX POINT WEEKLY UPDATE (8/12/19 to 8/16/19)



## Calumet Road Project Updates:

- On August 12th – On Monday, the contractor, Wood Sewer & Excavating, installed storm pipe from Santa Monica Boulevard to the west, adding structures in the roadway and in the ditch line to accept storm water and direct it to the new storm water bioretention pond
- On August 13th to 14th – Wood continued the storm pipe and began excavating for the bioretention pond. They also repaired a section of storm pipe that was damaged from last week's storm. The pipe was not yet backfilled, which causes the pipe to upheave or "float" when water pushed up from underneath the pipe.
- On August 15th to 16th – Wood continued constructing the bioretention pond. The pond has three feet of stone and 18 inches of engineered soil in the bottom of the pond. The stone will provide storm water storage and the engineered soil will help remove contaminants. The top photo is the stone being wrapped with fabric which separates the soil from the stone.



## A Look Forward: Week of August 19th

- Next week, Wood plans to finish the bioretention early in the week, then move on to the last area of storm pipe construction on Calumet from Links Way to Lake Drive
- Wood will also work on ditch grading this week